



United States Department of the Interior
BUREAU OF SAFETY AND ENVIRONMENTAL ENFORCEMENT
Gulf of America OCS Region
1201 Elmwood Park Boulevard
New Orleans, LA 70123-2394

In Reply Refer To: GE 973E

September 2, 2025

Mr. Caleb Berry
BP Exploration & Production Inc.
501 Westlake Park Boulevard
Houston, Texas 77079

Dear Mr. Berry:

By letter dated July 3, 2025, BP Exploration & Production Inc. (BP) requests approval of a Suspension of Production (SOP) for the Keathley Canyon (KC) Block 102 Unit, Agreement No. 754315003. The Unit consists of Leases OCS-G 25777, 25781, 25782, 30910, 30911, 30917, 30926, 30927, and 33006, and was held by an SOP through July 31, 2025.

BP requests an SOP for sufficient time to construct, transport, and install the production facility. The SOP is also necessary to provide time to drill, complete, and commence production from unit wells.

In accordance with Articles IX, XVI, and XVII of the Unit Agreement and 30 CFR 250.174(a), an SOP and activity schedule for the KC Block 102 Unit are hereby approved from August 1, 2025, through December 31, 2026. BP is expected to follow the enclosed SOP activity schedule and must notify this office in writing (progress report) by the end of each month in which a deadline is scheduled. If you have any questions, contact Mr. Carlos Butron at (504) 736-2664 or carlos.butron@bsee.gov.

Sincerely,

**NATASHA
BLAND**

Natasha Bland
Regional Supervisor
Office of Production and Development

Digitally signed by
NATASHA BLAND
Date: 2025.09.02 13:28:23
-05'00'

Enclosure

**ACTIVITY SCHEDULE / PLAN OF OPERATION
KEATHLEY CANYON BLOCK 102 UNIT**

<u>ACTIVITY</u>	<u>DEADLINE</u>
Award floating production unit (FPU) contract and Award subsea integrated Engineering, Procurement, Construction & Installation (iEPCI) contract	November 2025
Submit DOCD	March 2026
Submit progress report on the Tiber project	August 2026
Commence fabrication of the host facility (SOP Expires December 31, 2026)	December 2026
Commence mooring pile fabrication	June 2027
First tree factory acceptance test complete	November 2027
Commence offshore well drilling operations	March 2028
Complete line pipe manufacturing – flowlines	April 2028
Commence installation of flowlines and risers	October 2028
Submit surface commingling and production measurement request	January 2029
Commence offshore well completion operations	March 2029
Submit DWOP	May 2029
Commence integration of host facility (hull and topsides)	July 2029
Commence wet tow of the host facility	January 2030
Commence hook-up & commissioning of host facility	March 2030
Commence production from Tiber Unit	May 2030