



WEEKLY RIG REPORT
OCS-G-8718, WELL NO. 1
SOUTH TIMBALIER BLOCK 47

01/13/88 DEPTH TO DATE: 15603 8/8 EST BCP COST
8/8 EST ACP COST
8/8 TOT EST COST
01/13/88: TD 15,603' MW 10.8# TIH. Drid to 15,534'. Torque probs, unable to drill. MU high vis gel pill. Pumped pill to bit. Drid to 15,603'. Made wiper trip. POOH w/58 stds. PU to tight spot w/bit @ 10,191'. Unable to go through tight spot. Slacked off - unable to go down. Pipe stuck w/bit at 10,191'. Worked stuck pipe.

01/15/88 DEPTH TO DATE: 15603 8/8 EST BCP COST
8/8 EST ACP COST
8/8 TOT EST COST
01/14/88: TD 15,603' MW 10.8# Worked stuck pipe. Spot black magic, 100 bbls. Ran free point. Pipe stuck @ 9370 WL. Worked stuck pipe up.

01/16/88 DEPTH TO DATE: 15603 8/8 EST BCP COST
8/8 EST ACP COST
8/8 TOT EST COST
01/15/88: TD 15,603' MW 10.8# Worked pipe free. PU to 9600'. FOOH. PU hole opener. GIH to 9730'. Reamed f/9730-10,600'. FIH to 15,603'. POOH.

01/17/88 DEPTH TO DATE: 15603 8/8 EST BCP COST
8/8 EST ACP COST
8/8 TOT EST COST
01/16/88: TL 15,603' MW 10.9# FOOH. WIH w/dual induction-sonic. Logged f/TD-12,000'. PU dipmeter. Logged up to 12,000'.

01/18/88 DEPTH TO DATE: 15603 8/8 EST BCP COST
8/8 EST ACP COST
8/8 TOT EST COST
01/17/88: TD 15,603' MW 10.8# PU Hole opener & WIH. POOH. 1st core ran 66 shots. 2nd core ran.

01/19/88 DEPTH TO DATE: 15603 8/8 EST BCP COST
8/8 EST ACP COST
8/8 TOT EST COST
01/18/88: TD 15,603' MW 10.8# Total shots 84. Total recovered 72. Tstd BOPs. WIH w/hole opener. POOH. WIH w/WST tool to 15,370'.

BEST AVAILABLE COPY