

Bowen, Julie

From: Rinaudo, Marty [Marty.Rinaudo@bsee.gov]
Sent: Tuesday, November 22, 2011 4:09 PM
To: Greg Sibley
Cc: Labiche, Lance; LeLeux, David E; Boudreaux, Beau J; michael.ener@c-a-m.com; Bowen, Julie
Subject: RE: Lafitte Resubmittal

Ok.

Julie – attach this email to the permit.

Thanks,

Marty Rinaudo
BSEE Lafayette District
Well Operations Section Chief
Phone 337-289-5107
Fax 337-354-0008

From: Greg Sibley [<mailto:Greg.Sibley@agr-ps.com>]
Sent: Tuesday, November 22, 2011 3:37 PM
To: Rinaudo, Marty
Cc: Labiche, Lance; LeLeux, David E; Boudreaux, Beau J; michael.ener@c-a-m.com
Subject: RE: Lafitte Resubmittal

Marty,

Regardless of the panel from which the shear activation command is initiated, an electric signal is sent to a solenoid enabling an air signal to the four-way valve on the primary system and to the timer on the booster.

The booster is automated and involves no human intervention beyond initiating the shear rams from either station.

Greg Sibley | Senior Drilling Engineer

Tel/Dir: +1 281 616 0300/0523
Mobile: +1 832 465 5693
Fax: +1 281 616 0333



AGR FJ Brown, Inc.
16420 Park Ten Place
Suite 300
Houston, Texas 77084

greg.sibley@agr-ps.com
www.agr-ps.com

From: Rinaudo, Marty [<mailto:Marty.Rinaudo@bsee.gov>]
Sent: Tuesday, November 22, 2011 3:17 PM
To: Greg Sibley
Cc: Labiche, Lance; LeLeux, David E; Boudreaux, Beau J
Subject: RE: Lafitte Resubmittal

I want to confirm that upon installation the Shear Boost System will be operable from the Drillers Panel and Company Man/OIM Panel.

Marty Rinaudo
BSEE Lafayette District
Well Operations Section Chief
Phone 337-289-5107
Fax 337-354-0008

From: Greg Sibley [<mailto:Greg.Sibley@agr-ps.com>]
Sent: Tuesday, November 22, 2011 2:05 PM
To: Rinaudo, Marty
Subject: Lafitte Resubmittal

Marty,

Out of interest in time, I've submitted the commissioning document to represent the function testing document. Some of the steps in the commissioning document will N/A for a typical function/pressure test. Cameron have no technical rationale for reduction of the pressures, so we're choosing to leave this issue at rest and function/pressure test to 3,200 psi as you've requested.

Please let me know if we can support you in any other manner.

I hope the re-submittal is within favor of your previous requests.

Respectfully,

Greg Sibley | Senior Drilling Engineer

Tel/Dir: +1 281 616 0300/0523
Mobile: +1 832 465 5693
Fax: +1 281 616 0333



AGR FJ Brown, Inc.
16420 Park Ten Place
Suite 300
Houston, Texas 77084

greg.sibley@agr-ps.com
www.agr-ps.com