



Benoit, Thomas <thomas.benoit@bsee.gov>

Fwd: PSNs 15146, 15147, 15167, 15199, 15200, 19118, 19119

1 message

Smith, Phillip <phillip.smith@bsee.gov>

Mon, Oct 29, 2018 at 9:37 AM

To: Thomas Benoit <Thomas.Benoit@bsee.gov>, Karen Miller <karen.miller@bsee.gov>

15146

Please see attached ROW decommissioning completion reports for public scanning.

Thanks,
Phillip

----- Forwarded message -----

From: **Smith, Phillip** <phillip.smith@bsee.gov>

Date: Wed, Oct 24, 2018 at 4:50 PM

Subject: PSNs 15146, 15147, 15167, 15199, 15200, 19118, 19119

To: O'FarrellVillarreal, Bridget <bridget.ofarrell-villarreal@anadarko.com>

Good Afternoon Bridget,

Please see attached accepted decommissioning completion reports for the above pipelines.

Thanks,
Phillip

—
Phillip Smith
Petroleum Engineer
Pipeline Section
Bureau of Safety and Environmental Enforcement
504.736.7515

—
Phillip Smith
Petroleum Engineer
Pipeline Section
Bureau of Safety and Environmental Enforcement
504.736.7515

4 attachments

20181024_Anadarko_15146_15147_ROW_Decom_Comp_PKS.pdf
87K

20181024_Anadarko_15167_ROW_Decom_Comp_PKS.pdf
67K

20181024_Anadarko_15199_15200_ROW_Decom_Comp_PKS.pdf
79K

20181024_Anadarko_19118_19119_ROW_Decom_Comp_PKS.pdf
86K

ANADARKO PETROLEUM CORPORATION 1201 LAKE ROBBINS DRIVE • THE WOODLANDS, TEXAS 77380
P.O. Box 1330 • HOUSTON, TEXAS 77251-1330



April 26, 2017

Bureau of Safety and Environmental Enforcement
1210 Elmwood Park Boulevard, GE 1035A
New Orleans, LA 70123-2394
Attention: Mr. Phillip Smith

Bureau of Safety and Environmental Enforcement (BSEE)
RECEIVED

APR 27 2017

Re: Final Decommissioning Report, S-15146 and S-15147 (ROW G26854) MC 920 A-Independence Hub Facility **Office of Field Operations Pipeline Section**

Anadarko Petroleum Corporation (Anadarko) notifies that S-15146 and S-15147 were decommissioned in-place and free of hydrocarbons. S-15146 is an 8" riser from LL 1 #1 (Mondo) to MC 920 A-Independence Hub. S-15146 was flushed with seawater and completed on February 15, 2016. (Overflushed by approximately 270 bbls seawater.) S-15147 is the main umbilical from MC 920 A-Independence Hub to LL 2 #1 SUTA. S-15147 was flushed with seawater and completed as of December 3, 2016. Please change the status to "abandoned".

S-15146, S-15147, and the subsea infrastructure were abandoned in-place in accordance with the decommissioning application(s). The riser was laid down on September 26, 2016. The main umbilical pull head was laid down on March 26, 2017 along with the buoyancy concrete mats. The final mats were laid down at Independence Hub March 27, 2017.

The subsea infrastructure was abandoned in place as approved, and is denoted below.

Structure	Area/Block	Latitude	Longitude	Water Depth	Length	Width	Area	Height Above Mudline
S-15146								
II S-MO	LL 2	27° 57' 43.58"	-87° 51' 19.24"	8,950' (2,727.96 m)	25'	18'	450 sf	11.5'
S-15147								
MSHO-MO	LL 2	27° 57' 44.44"	-87° 51' 19.28"	8,339' (2,541.73 m)	7'10"	4'9"	37,208 sf	5"
SDU-MO	LL 2	27° 57' 44.11"	-87° 51' 18.92"	8,339' (2,541.73 m)	9'6"	9'6"	90.25 sf	10"

Anadarko provides this information in support of 30 CFR 250.1753, which includes the attached final as-laid surveys for the riser and main umbilical


If you have any questions, or need additional information, please contact Bridget O'Farrell at 832-636-1694 or via email Bridget.OFarrell-Villarreal@anadarko.com.

Sincerely,


FRANK D. MEYER
Agent and Attorney-in-Fact

Your report is hereby accepted pursuant to 30 CFR 250.1753.

Date: 10/24/2018


(tsr) Bryan A. Domangue
Acting Regional Supervisor
Bureau of Safety and Environmental Enforcement